

KRONES CONTIFORM C3 SAN		120HR PREVENTIVE MAINTENANCE	
Asset Activity:	Krones Contiform C3 SAN 120hr PM	Work Order #:	SEED-20260507
Machine ID:	CONTIFORM-C3-L3	Actual Start Date:	_____
Interval:	120 Operating Hours	Actual End Date:	_____
Team Member(s):	System Generated	Machine Hours:	_____
Generated:	07 May 2026 18:55 UTC	Comments:	_____

RUNNING TASKS					
TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ■
10	INSPECT	CHECK	[PART A â€” MACHINE RUNNING] CHECK AIR MANIFOLD DISTRIBUTION BLOCK FOR LEAKS, CRACKS OR LOOSE FITTINGS â€” MACHINE MUST REMAIN AT PRODUCTION SPEED DURING THIS CHECK		■
20	INSPECT	CHECK	[PART A â€” MACHINE RUNNING] CHECK ALL HIGH-PRESSURE AIR HOSES CONNECTED TO BLOWING STATIONS FOR SIGNS OF RUBBING, CHAFING OR SURFACE CRACKING â€” REPLACE DAMAGED HOSES IMMEDIATELY		■
30	INSPECT	CHECK	[PART A â€” MACHINE RUNNING] VERIFY AIR MANIFOLD PRESSURE READINGS AT EACH BLOWING STATION VIA HMI â€” RECORD ANY STATION DEVIATING MORE THAN Â±0.5 BAR FROM SETPOINT		■

STOPPED TASKS					
TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ■
40	SAFETY	LOCKOUT	[PART B â€” MACHINE STOPPED] INITIATE CONTROLLED STOP â€” PRESS E-STOP â€” ISOLATE MACHINE USING MAIN ISOLATOR â€” APPLY LOCKOUT/TAGOUT TO ALL ENERGY SOURCES â€” VERIFY ZERO ENERGY STATE		■
50	INSPECT	CHECK	[PART B â€” MACHINE STOPPED] INSPECT MAIN TOOTHED DRIVE BELT FOR WEAR, FRAYING, CRACKING OR LOSS OF TENSION â€” REPLACE BELT IF ANY DEFECT IS VISIBLE â€” DO NOT OPERATE WITH DAMAGED BELT		■
60	LUBRICATE	LUBRICATE	[PART B â€” MACHINE STOPPED] APPLY SPECIFIED KRONES GREASE TO ALL LUBRICATION NIPPLES ON BLOWING STATIONS 1â€”12 PER LUBRICATION CHART â€” RECORD GREASE TYPE AND QUANTITY IN LUBE LOG		■
70	INSPECT	CHECK	[PART B â€” MACHINE STOPPED] CHECK ALL 12 BLOWING STATION MOULD CLAMPING MECHANISMS FOR SECURE ENGAGEMENT AND CORRECT ALIGNMENT â€” REPORT ANY PLAY OR MISALIGNMENT TO MAINTENANCE ENGINEER		■
80	INSPECT	CHECK	[PART B â€” MACHINE STOPPED] INSPECT STARWHEEL INFEED AND OUTFEED BEARINGS FOR PLAY, WEAR OR CONTAMINATION â€” MANUALLY ROTATE AND FEEL FOR ROUGHNESS OR BINDING		■
90	LUBRICATE	LUBRICATE	[PART B â€” MACHINE STOPPED] LUBRICATE STARWHEEL INFEED AND OUTFEED BEARINGS WITH SPECIFIED FOOD-GRADE GREASE â€” USE CORRECT GRADE ONLY â€” DO NOT MIX GREASE TYPES		■
100	INSPECT	CHECK	[PART B â€” MACHINE STOPPED] CHECK STRETCHING ROD ASSEMBLIES ON ALL BLOWING STATIONS FOR CORRECT STROKE LENGTH AND ABSENCE OF LATERAL PLAY â€” ADJUST IF OUT OF SPECIFICATION		■
110	INSPECT	CHECK	[PART B â€” MACHINE STOPPED] INSPECT ALL PNEUMATIC FITTINGS AND QUICK-CONNECT COUPLINGS THROUGHOUT THE MACHINE FOR SIGNS OF LEAKAGE OR WEAR â€” REPLACE WORN FITTINGS		■
120	GENERAL	CONFIRM	[PART B â€” MACHINE STOPPED] COMPLETE LUBRICATION LOG â€” RECORD ALL POINTS SERVICED, GREASE GRADE, QUANTITY APPLIED AND TECHNICIAN INITIALS â€” FILE IN MAINTENANCE RECORDS		■

POWERED OFF TASKS

TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ☐
130	SAFETY	LOCKOUT	[PART C â€” POWERED OFF] FULLY DE-ENERGISE MACHINE â€” ISOLATE ALL ELECTRICAL SUPPLIES â€” APPLY FULL LOCKOUT/TAGOUT TO ALL ISOLATORS â€” VERIFY ZERO ENERGY WITH TEST METER â€” WARNING: DO NOT REACH INTO MACHINE		☐
140	INSPECT	CHECK	[PART C â€” POWERED OFF] CLEAN AND INSPECT ALL PE SENSOR LENSES IN PREFORM AND BOTTLE DETECTION ZONES â€” USE DRY LINT-FREE CLOTH â€” REPLACE ANY SENSOR WITH CRACKED OR SCRATCHED LENS		☐
150	INSPECT	CHECK	[PART C â€” POWERED OFF] CHECK PYROMETER LENSES AND MOUNTING BRACKETS IN HEATING OVEN â€” CLEAN LENSES WITH DRY COMPRESSED AIR â€” VERIFY BRACKETS ARE SECURE AND CORRECTLY ALIGNED		☐
160	CLEAN	CLEAN	[PART C â€” POWERED OFF] REMOVE AND CLEAN ALL HEATING OVEN FILTER ELEMENTS â€” REPLACE FILTERS IF CLOGGED, TORN OR SHOWING REDUCED AIR FLOW â€” USE CORRECT FILTER SPECIFICATION ONLY		☐
170	INSPECT	CHECK	[PART C â€” POWERED OFF] INSPECT ALL INFRARED HEATING LAMPS IN EACH HEATING ZONE FOR DARK SPOTS, CRACKS OR REDUCED OUTPUT â€” REPLACE FAILED LAMPS â€” RECORD LAMP POSITIONS REPLACED		☐
180	CLEAN	CLEAN	[PART C â€” POWERED OFF] DRAIN AND CLEAN CONDENSATE COLLECTION TRAYS AND DRAIN LINES â€” VERIFY ALL DRAIN VALVES OPEN AND CLOSE FREELY â€” FLUSH WITH CLEAN WATER		☐
190	SAFETY	CONFIRM	[PART C â€” POWERED OFF] REINSTATE MACHINE â€” REMOVE ALL LOTO DEVICES IN REVERSE ORDER â€” CLOSE ALL GUARDS â€” PERFORM E-STOP TEST BEFORE AUTHORISING RESTART â€” SIGN OFF IN MAINTENANCE LOG		☐

Technician Name:		Supervisor Approval:		Date:	
------------------	-----------------------------------	----------------------	-----------------------------------	-------	-----------------------------------

**** END OF REPORT ****

GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES

☐ Remove all LOTO (Lockout/Tagout) devices before returning to service

☐ Re-check all E-STOP (Emergency Stop) and control switches

☐ This document must be signed and retained as a maintenance record

Document hash: (see system) | Generated: 2026-05-07 18:55 UTC | System: PM Automation v1.0