

| KRONES CONTIFORM C3 SAN |                                  | 120HR PREVENTIVE MAINTENANCE |          |
|-------------------------|----------------------------------|------------------------------|----------|
| Asset Activity:         | Krones Contiform C3 SAN 120hr PM | Work Order #:                | WO-AUDIT |
| Machine ID:             | CONTIFORM-C3-L3                  | Actual Start Date:           | _____    |
| Interval:               | 120 Operating Hours              | Actual End Date:             | _____    |
| Team Member(s):         | Audit Test                       | Machine Hours:               | _____    |
| Generated:              | 07 May 2026 19:00 UTC            | Comments:                    | _____    |

| RUNNING TASKS |         |        |                                                                                                                                                                                      |         |        |
|---------------|---------|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|--------|
| TASK #        | AREA    | ACTION | DESCRIPTION                                                                                                                                                                          | INITIAL | DONE ■ |
| 10            | INSPECT | CHECK  | [PART A â€” MACHINE RUNNING] CHECK AIR MANIFOLD DISTRIBUTION BLOCK FOR LEAKS, CRACKS OR LOOSE FITTINGS â€” MACHINE MUST REMAIN AT PRODUCTION SPEED DURING THIS CHECK                 |         | ■      |
| 20            | INSPECT | CHECK  | [PART A â€” MACHINE RUNNING] CHECK ALL HIGH-PRESSURE AIR HOSES CONNECTED TO BLOWING STATIONS FOR SIGNS OF RUBBING, CHAFING OR SURFACE CRACKING â€” REPLACE DAMAGED HOSES IMMEDIATELY |         | ■      |
| 30            | INSPECT | CHECK  | [PART A â€” MACHINE RUNNING] VERIFY AIR MANIFOLD PRESSURE READINGS AT EACH BLOWING STATION VIA HMI â€” RECORD ANY STATION DEVIATING MORE THAN Â±0.5 BAR FROM SETPOINT                |         | ■      |

| STOPPED TASKS |           |           |                                                                                                                                                                                             |         |        |
|---------------|-----------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|--------|
| TASK #        | AREA      | ACTION    | DESCRIPTION                                                                                                                                                                                 | INITIAL | DONE ■ |
| 40            | SAFETY    | LOCKOUT   | [PART B â€” MACHINE STOPPED] INITIATE CONTROLLED STOP â€” PRESS E-STOP â€” ISOLATE MACHINE USING MAIN ISOLATOR â€” APPLY LOCKOUT/TAGOUT TO ALL ENERGY SOURCES â€” VERIFY ZERO ENERGY STATE  |         | ■      |
| 50            | INSPECT   | CHECK     | [PART B â€” MACHINE STOPPED] INSPECT MAIN TOOTHED DRIVE BELT FOR WEAR, FRAYING, CRACKING OR LOSS OF TENSION â€” REPLACE BELT IF ANY DEFECT IS VISIBLE â€” DO NOT OPERATE WITH DAMAGED BELT  |         | ■      |
| 60            | LUBRICATE | LUBRICATE | [PART B â€” MACHINE STOPPED] APPLY SPECIFIED KRONES GREASE TO ALL LUBRICATION NIPPLES ON BLOWING STATIONS 1â€”12 PER LUBRICATION CHART â€” RECORD GREASE TYPE AND QUANTITY IN LUBE LOG      |         | ■      |
| 70            | INSPECT   | CHECK     | [PART B â€” MACHINE STOPPED] CHECK ALL 12 BLOWING STATION MOULD CLAMPING MECHANISMS FOR SECURE ENGAGEMENT AND CORRECT ALIGNMENT â€” REPORT ANY PLAY OR MISALIGNMENT TO MAINTENANCE ENGINEER |         | ■      |
| 80            | INSPECT   | CHECK     | [PART B â€” MACHINE STOPPED] INSPECT STARWHEEL INFEED AND OUTFEED BEARINGS FOR PLAY, WEAR OR CONTAMINATION â€” MANUALLY ROTATE AND FEEL FOR ROUGHNESS OR BINDING                            |         | ■      |
| 90            | LUBRICATE | LUBRICATE | [PART B â€” MACHINE STOPPED] LUBRICATE STARWHEEL INFEED AND OUTFEED BEARINGS WITH SPECIFIED FOOD-GRADE GREASE â€” USE CORRECT GRADE ONLY â€” DO NOT MIX GREASE TYPES                        |         | ■      |
| 100           | INSPECT   | CHECK     | [PART B â€” MACHINE STOPPED] CHECK STRETCHING ROD ASSEMBLIES ON ALL BLOWING STATIONS FOR CORRECT STROKE LENGTH AND ABSENCE OF LATERAL PLAY â€” ADJUST IF OUT OF SPECIFICATION               |         | ■      |
| 110           | INSPECT   | CHECK     | [PART B â€” MACHINE STOPPED] INSPECT ALL PNEUMATIC FITTINGS AND QUICK-CONNECT COUPLINGS THROUGHOUT THE MACHINE FOR SIGNS OF LEAKAGE OR WEAR â€” REPLACE WORN FITTINGS                       |         | ■      |
| 120           | GENERAL   | CONFIRM   | [PART B â€” MACHINE STOPPED] COMPLETE LUBRICATION LOG â€” RECORD ALL POINTS SERVICED, GREASE GRADE, QUANTITY APPLIED AND TECHNICIAN INITIALS â€” FILE IN MAINTENANCE RECORDS                |         | ■      |

POWERED OFF TASKS

| TASK # | AREA    | ACTION  | DESCRIPTION                                                                                                                                                                                                         | INITIAL | DONE <input type="checkbox"/> |
|--------|---------|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-------------------------------|
| 130    | SAFETY  | LOCKOUT | [PART C â€” POWERED OFF] FULLY DE-ENERGISE MACHINE â€” ISOLATE ALL ELECTRICAL SUPPLIES â€” APPLY FULL LOCKOUT/TAGOUT TO ALL ISOLATORS â€” VERIFY ZERO ENERGY WITH TEST METER â€” WARNING: DO NOT REACH INTO MACHINE |         | <input type="checkbox"/>      |
| 140    | INSPECT | CHECK   | [PART C â€” POWERED OFF] CLEAN AND INSPECT ALL PE SENSOR LENSES IN PREFORM AND BOTTLE DETECTION ZONES â€” USE DRY LINT-FREE CLOTH â€” REPLACE ANY SENSOR WITH CRACKED OR SCRATCHED LENS                             |         | <input type="checkbox"/>      |
| 150    | INSPECT | CHECK   | [PART C â€” POWERED OFF] CHECK PYROMETER LENSES AND MOUNTING BRACKETS IN HEATING OVEN â€” CLEAN LENSES WITH DRY COMPRESSED AIR â€” VERIFY BRACKETS ARE SECURE AND CORRECTLY ALIGNED                                 |         | <input type="checkbox"/>      |
| 160    | CLEAN   | CLEAN   | [PART C â€” POWERED OFF] REMOVE AND CLEAN ALL HEATING OVEN FILTER ELEMENTS â€” REPLACE FILTERS IF CLOGGED, TORN OR SHOWING REDUCED AIR FLOW â€” USE CORRECT FILTER SPECIFICATION ONLY                               |         | <input type="checkbox"/>      |
| 170    | INSPECT | CHECK   | [PART C â€” POWERED OFF] INSPECT ALL INFRARED HEATING LAMPS IN EACH HEATING ZONE FOR DARK SPOTS, CRACKS OR REDUCED OUTPUT â€” REPLACE FAILED LAMPS â€” RECORD LAMP POSITIONS REPLACED                               |         | <input type="checkbox"/>      |
| 180    | CLEAN   | CLEAN   | [PART C â€” POWERED OFF] DRAIN AND CLEAN CONDENSATE COLLECTION TRAYS AND DRAIN LINES â€” VERIFY ALL DRAIN VALVES OPEN AND CLOSE FREELY â€” FLUSH WITH CLEAN WATER                                                   |         | <input type="checkbox"/>      |
| 190    | SAFETY  | CONFIRM | [PART C â€” POWERED OFF] REINSTATE MACHINE â€” REMOVE ALL LOTO DEVICES IN REVERSE ORDER â€” CLOSE ALL GUARDS â€” PERFORM E-STOP TEST BEFORE AUTHORISING RESTART â€” SIGN OFF IN MAINTENANCE LOG                     |         | <input type="checkbox"/>      |

|                  |             |                      |             |       |             |
|------------------|-------------|----------------------|-------------|-------|-------------|
| Technician Name: | <div></div> | Supervisor Approval: | <div></div> | Date: | <div></div> |
|------------------|-------------|----------------------|-------------|-------|-------------|

\*\*\*\* END OF REPORT \*\*\*\*

GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES

■ Remove all LOTO (Lockout/Tagout) devices before returning to service

■ Re-check all E-STOP (Emergency Stop) and control switches

■ This document must be signed and retained as a maintenance record

Document hash: (see system) | Generated: 2026-05-07 19:00 UTC | System: PM Automation v1.0