

KRONES CONTIFORM C3 SAN		3000HR PREVENTIVE MAINTENANCE	
Asset Activity:	Krones Contiform C3 SAN 3000hr PM	Work Order #:	SEED-20260507
Machine ID:	CONTIFORM-C3-L3	Actual Start Date:	_____
Interval:	3000 Operating Hours	Actual End Date:	_____
Team Member(s):	System Generated	Machine Hours:	_____
Generated:	07 May 2026 18:55 UTC	Comments:	_____

STOPPED TASKS					
TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ■
10	SAFETY	LOCKOUT	STOP MACHINE “ ISOLATE MAIN ELECTRICAL SUPPLY “ APPLY FULL LOCKOUT/TAGOUT TO MAIN ISOLATOR AND ALL LOCAL ISOLATORS “ NOTIFY SITE ELECTRICAL ENGINEER BEFORE COMMENCING		■
20	INSPECT	CHECK	CHECK ALL SERVO DRIVE UNITS FOR OIL LEAKAGE FROM GEARBOX SEALS “ INSPECT AROUND SHAFT SEALS AND DRAIN PLUGS “ RECORD ANY LEAKAGE “ SCHEDULE REPAIR WITH KRONES IF LEAKAGE FOUND		■
30	INSPECT	CHECK	CHECK ALL SERVO DRIVE COOLING FANS FOR CORRECT OPERATION, ABSENCE OF OBSTRUCTIONS AND NO UNUSUAL NOISE “ CLEAN FAN GRILLES OF DUST ACCUMULATION		■
40	INSPECT	TEST	TEST RCD (RESIDUAL CURRENT DEVICE) CIRCUIT BREAKER “ PRESS TEST BUTTON “ VERIFY CIRCUIT TRIPS WITHIN SPECIFICATION TIME “ RESET AND TEST AGAIN “ RECORD RESULT IN ELECTRICAL MAINTENANCE LOG		■
50	GENERAL	CONFIRM	DOCUMENT RCD TEST RESULT IN ELECTRICAL MAINTENANCE RECORD “ SUBMIT TO SITE ELECTRICAL ENGINEER FOR REVIEW AND SIGN-OFF “ REMOVE LOTO “ REINSTATE MACHINE TO OPERATIONAL STATUS		■

Technician Name:	_____	Supervisor Approval:	_____	Date:	_____
------------------	-------	----------------------	-------	-------	-------

**** END OF REPORT ****
GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES
■ Remove all LOTO (Lockout/Tagout) devices before returning to service
■ Re-check all E-STOP (Emergency Stop) and control switches
■ This document must be signed and retained as a maintenance record
Document hash: (see system) Generated: 2026-05-07 18:55 UTC System: PM Automation v1.0