

KRONES CONTIFORM C3 SAN		8HR PREVENTIVE MAINTENANCE	
Asset Activity:	Krones Contiform C3 SAN 8hr PM	Work Order #:	SEED-20260508
Machine ID:	CONTIFORM-C3-L3	Actual Start Date:	_____
Interval:	8 Operating Hours	Actual End Date:	_____
Team Member(s):	System Generated	Machine Hours:	_____
Generated:	08 May 2026 15:42 UTC	Comments:	_____

RUNNING TASKS					
TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ■
10	SAFETY	CONFIRM	CONFIRM ALL EMERGENCY STOP BUTTONS ARE CLEARLY ACCESSIBLE AND OPERATIONAL BEFORE STARTING SHIFT â€” TEST EACH E-STOP AND VERIFY RESET		■
20	INSPECT	CHECK	PERFORM FULL VISUAL INSPECTION OF MACHINE EXTERIOR FOR SIGNS OF FLUID LEAKS, UNUSUAL NOISE, VIBRATION OR VISIBLE DAMAGE TO GUARDS OR ENCLOSURES		■
30	INSPECT	CHECK	CHECK PREFORM INFEED CONVEYOR AND HOPPER FOR JAMS, BLOCKAGES OR FOREIGN OBJECTS â€” CLEAR ANY OBSTRUCTION USING APPROVED TOOLS ONLY		■
40	INSPECT	CHECK	CHECK BOTTLE DISCHARGE CONVEYOR FOR BLOCKAGES, FALLEN BOTTLES OR DEFORMED BOTTLES OBSTRUCTING PRODUCT FLOW â€” REMOVE REJECTS FROM LINE		■
50	SAFETY	VERIFY	VERIFY ALL GUARD DOORS ARE SECURELY CLOSED AND SAFETY INTERLOCKS ARE ACTIVE DURING PRODUCTION â€” REPORT ANY OPEN GUARD OR DEFEATED INTERLOCK IMMEDIATELY		■
60	INSPECT	CHECK	MONITOR HIGH-PRESSURE BLOW AIR SUPPLY PRESSURE GAUGE ON HMI PANEL â€” VERIFY PRESSURE IS WITHIN OPERATIONAL RANGE (38â€”40 BAR) â€” LOG ANY DEVIATION		■
70	INSPECT	CHECK	CHECK HEATING OVEN TEMPERATURE READINGS FOR ALL HEATING ZONES ON HMI PANEL â€” VERIFY SETPOINTS ARE ACHIEVED AND NO ZONE ALARMS ARE ACTIVE		■
80	GENERAL	CONFIRM	LOG CURRENT MACHINE HOUR COUNTER READING IN SHIFT MAINTENANCE LOG â€” RECORD ANY ALARMS, ABNORMALITIES OR NEAR-MISSES OBSERVED DURING THIS INSPECTION		■

Technician Name:	_____	Supervisor Approval:	_____	Date:	_____
------------------	-------	----------------------	-------	-------	-------

**** END OF REPORT ****

GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES

■ Remove all LOTO (Lockout/Tagout) devices before returning to service

■ Re-check all E-STOP (Emergency Stop) and control switches

■ This document must be signed and retained as a maintenance record

Doc-ID: a1390c5723fd4722 | WO: SEED-20260508 | Generated: 2026-05-08 15:42 UTC | PM Automation System v1.0