

EISBAR DEHUMIDIFIER DAS-E8K.2		1500HR PREVENTIVE MAINTENANCE	
Asset Activity:	eisbÄr Dehumidifier DAS-E8K.2 1500hr PM	Work Order #:	WO-AUDIT
Machine ID:	DEHUMIDIFIER-L3	Actual Start Date:	_____
Interval:	1500 Operating Hours	Actual End Date:	_____
Team Member(s):	Audit Test	Machine Hours:	_____
Generated:	07 May 2026 19:00 UTC	Comments:	_____

STOPPED TASKS					
TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ■
10	SAFETY	LOCKOUT	SHUT DOWN DEHUMIDIFIER USING OPERATING SWITCH ONLY â€” WAIT MINIMUM 3 MINUTES FOR FAN OVERRUN AND COOLING â€” THEN ISOLATE MAIN POWER â€” NEVER USE MAIN SWITCH TO STOP UNIT WHILE RUNNING		■
20	SAFETY	CONFIRM	WAIT FOR COMPLETE COOLING OF ALL INTERNAL COMPONENTS â€” INTERNAL PARTS REACH OVER 64Â°C â€” WEAR HEAT-RESISTANT GLOVES AND SAFETY GLASSES BEFORE OPENING ANY PANEL OR TOUCHING INTERNAL PARTS		■
30	INSPECT	CHECK	INSPECT ALL EXTERNAL FILTER HOUSINGS FOR PHYSICAL DAMAGE, CRACKS OR SIGNS OF BYPASS â€” VERIFY HOUSING SEALS ARE INTACT AND NO AIR IS BYPASSING THE FILTER MEDIA		■
40	REPLACE	REPLACE	REMOVE AND REPLACE MAIN PROCESS AIR FILTER ELEMENT â€” NOTE FILTER FLOW DIRECTION ARROW BEFORE REMOVAL â€” FIT NEW FILTER WITH ARROW IN CORRECT DIRECTION â€” DISPOSE OF OLD FILTER PER WASTE REGULATIONS [PART: EISBAR-F-MAIN-001]		■
50	REPLACE	REPLACE	REMOVE AND REPLACE PRE-FILTER ELEMENT IN INLET AIR FILTER HOUSING â€” USE CORRECT SPECIFICATION AND GRADE ONLY â€” RUNNING WITH WRONG FILTER VOIDS WARRANTY â€” RECORD PART NUMBER USED [PART: EISBAR-F-PRE-001]		■
60	INSPECT	CHECK	CHECK FILTER CHANGE COUNTER AND TIMER ON DISPLAY PANEL â€” RESET COUNTER AND TIMER AFTER FILTER REPLACEMENT IS COMPLETE â€” DOCUMENT RESET TIME IN SERVICE RECORD		■
70	INSPECT	CHECK	INSPECT DRYING WHEEL AREA THROUGH INSPECTION PORT â€” CHECK FOR VISIBLE CONTAMINATION, DISCOLOURATION OR PHYSICAL DAMAGE â€” IF DAMAGE FOUND CONTACT EISBAR SERVICE â€” DO NOT ATTEMPT INTERNAL REPAIRS		■
80	INSPECT	CHECK	CHECK ALL INTERNAL DUCT CONNECTIONS AND GASKETS IN FILTER COMPARTMENT FOR SECURE FIT AND NO BYPASS LEAKS â€” PRESS TEST ALL DUCT JOINTS FOR MOVEMENT â€” RESEAT ANY LOOSE DUCTS		■
90	INSPECT	CHECK	INSPECT ELECTRICAL AIR HEATER AREA FOR SIGNS OF OVERHEATING, SEVERE DISCOLOURATION, BURN MARKS OR PHYSICAL DAMAGE â€” IF ANY DAMAGE IS FOUND CONTACT EISBAR SERVICE PERSONNEL IMMEDIATELY		■
100	GENERAL	CONFIRM	REINSTATE DEHUMIDIFIER USING OPERATING SWITCH ONLY â€” DO NOT USE MAIN SWITCH TO START â€” ALLOW UNIT TO REACH FULL OPERATING CONDITION (MINIMUM 10 MINUTES) BEFORE RETURNING CONTIFORM TO PRODUCTION		■
110	GENERAL	CONFIRM	VERIFY DISPLAY SHOWS NORMAL OPERATING VALUES â€” CHECK OUTLET DEW POINT IS WITHIN SPECIFICATION â€” LOG COMPLETED SERVICE IN MAINTENANCE RECORD â€” FILE FILTER PART NUMBERS AND QUANTITIES		■

Technician Name:	_____	Supervisor Approval:	_____	Date:	_____
------------------	-------	----------------------	-------	-------	-------

PARTS / CONSUMABLES REQUIRED

PART NUMBER	DESCRIPTION	UOM	REQ QTY	ISSUED QTY	PICK LOCATION	MECHANIC INITIAL
EISBAR-F-MAIN-001	Main Process Air Filter Element — DAS-E8K.2	EA				
EISBAR-F-PRE-001	Pre-Filter Element — DAS-E8K.2 Inlet	EA				

**** END OF REPORT ****

GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES

- Remove all LOTO (Lockout/Tagout) devices before returning to service
- Re-check all E-STOP (Emergency Stop) and control switches
- This document must be signed and retained as a maintenance record

Document hash: (see system) | Generated: 2026-05-07 19:00 UTC | System: PM Automation v1.0