

| EISBÃR DEHUMIDIFIER DAS-E8K.2 |                                         | 1500HR PREVENTIVE MAINTENANCE |           |
|-------------------------------|-----------------------------------------|-------------------------------|-----------|
| Asset Activity:               | eisbÃr Dehumidifier DAS-E8K.2 1500hr PM | Work Order #:                 | WO-CL-001 |
| Machine ID:                   | DEHUMIDIFIER-L3                         | Actual Start Date:            | _____     |
| Interval:                     | 1500 Operating Hours                    | Actual End Date:              | _____     |
| Team Member(s):               | Test                                    | Machine Hours:                | _____     |
| Generated:                    | 07 May 2026 19:17 UTC                   | Comments:                     | _____     |

| STOPPED TASKS |         |         |                                                                                                                                                                                                                                     |         |                               |
|---------------|---------|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-------------------------------|
| TASK #        | AREA    | ACTION  | DESCRIPTION                                                                                                                                                                                                                         | INITIAL | DONE <input type="checkbox"/> |
| 10            | SAFETY  | LOCKOUT | SHUT DOWN DEHUMIDIFIER USING OPERATING SWITCH ONLY â€” WAIT MINIMUM 3 MINUTES FOR FAN OVERRUN AND COOLING â€” THEN ISOLATE MAIN POWER â€” NEVER USE MAIN SWITCH TO STOP UNIT WHILE RUNNING                                          |         | <input type="checkbox"/>      |
| 20            | SAFETY  | CONFIRM | WAIT FOR COMPLETE COOLING OF ALL INTERNAL COMPONENTS â€” INTERNAL PARTS REACH OVER 64Â°C â€” WEAR HEAT-RESISTANT GLOVES AND SAFETY GLASSES BEFORE OPENING ANY PANEL OR TOUCHING INTERNAL PARTS                                      |         | <input type="checkbox"/>      |
| 30            | INSPECT | CHECK   | INSPECT ALL EXTERNAL FILTER HOUSINGS FOR PHYSICAL DAMAGE, CRACKS OR SIGNS OF BYPASS â€” VERIFY HOUSING SEALS ARE INTACT AND NO AIR IS BYPASSING THE FILTER MEDIA                                                                    |         | <input type="checkbox"/>      |
| 40            | REPLACE | REPLACE | REMOVE AND REPLACE MAIN PROCESS AIR FILTER ELEMENT â€” NOTE FILTER FLOW DIRECTION ARROW BEFORE REMOVAL â€” FIT NEW FILTER WITH ARROW IN CORRECT DIRECTION â€” DISPOSE OF OLD FILTER PER WASTE REGULATIONS [PART: EISBAR-F-MAIN-001] |         | <input type="checkbox"/>      |
| 50            | REPLACE | REPLACE | REMOVE AND REPLACE PRE-FILTER ELEMENT IN INLET AIR FILTER HOUSING â€” USE CORRECT SPECIFICATION AND GRADE ONLY â€” RUNNING WITH WRONG FILTER VOIDS WARRANTY â€” RECORD PART NUMBER USED [PART: EISBAR-F-PRE-001]                    |         | <input type="checkbox"/>      |
| 60            | INSPECT | CHECK   | CHECK FILTER CHANGE COUNTER AND TIMER ON DISPLAY PANEL â€” RESET COUNTER AND TIMER AFTER FILTER REPLACEMENT IS COMPLETE â€” DOCUMENT RESET TIME IN SERVICE RECORD                                                                   |         | <input type="checkbox"/>      |
| 70            | INSPECT | CHECK   | INSPECT DRYING WHEEL AREA THROUGH INSPECTION PORT â€” CHECK FOR VISIBLE CONTAMINATION, DISCOLOURATION OR PHYSICAL DAMAGE â€” IF DAMAGE FOUND CONTACT EISBAR SERVICE â€” DO NOT ATTEMPT INTERNAL REPAIRS                             |         | <input type="checkbox"/>      |
| 80            | INSPECT | CHECK   | CHECK ALL INTERNAL DUCT CONNECTIONS AND GASKETS IN FILTER COMPARTMENT FOR SECURE FIT AND NO BYPASS LEAKS â€” PRESS TEST ALL DUCT JOINTS FOR MOVEMENT â€” RESEAT ANY LOOSE DUCTS                                                     |         | <input type="checkbox"/>      |
| 90            | INSPECT | CHECK   | INSPECT ELECTRICAL AIR HEATER AREA FOR SIGNS OF OVERHEATING, SEVERE DISCOLOURATION, BURN MARKS OR PHYSICAL DAMAGE â€” IF ANY DAMAGE IS FOUND CONTACT EISBAR SERVICE PERSONNEL IMMEDIATELY                                           |         | <input type="checkbox"/>      |
| 100           | GENERAL | CONFIRM | REINSTATE DEHUMIDIFIER USING OPERATING SWITCH ONLY â€” DO NOT USE MAIN SWITCH TO START â€” ALLOW UNIT TO REACH FULL OPERATING CONDITION (MINIMUM 10 MINUTES) BEFORE RETURNING CONTIFORM TO PRODUCTION                               |         | <input type="checkbox"/>      |
| 110           | GENERAL | CONFIRM | VERIFY DISPLAY SHOWS NORMAL OPERATING VALUES â€” CHECK OUTLET DEW POINT IS WITHIN SPECIFICATION â€” LOG COMPLETED SERVICE IN MAINTENANCE RECORD â€” FILE FILTER PART NUMBERS AND QUANTITIES                                         |         | <input type="checkbox"/>      |

|                  |       |                      |       |       |       |
|------------------|-------|----------------------|-------|-------|-------|
| Technician Name: | _____ | Supervisor Approval: | _____ | Date: | _____ |
|------------------|-------|----------------------|-------|-------|-------|

PARTS / CONSUMABLES REQUIRED

| PART NUMBER       | DESCRIPTION                                 | UOM | REQ QTY | ISSUED QTY | PICK LOCATION | MECHANIC INITIAL |
|-------------------|---------------------------------------------|-----|---------|------------|---------------|------------------|
| EISBAR-F-MAIN-001 | Main Process Air Filter Element — DAS-E8K.2 | EA  |         |            |               |                  |
| EISBAR-F-PRE-001  | Pre-Filter Element — DAS-E8K.2 Inlet        | EA  |         |            |               |                  |

\*\*\*\* END OF REPORT \*\*\*\*

GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES

- Remove all LOTO (Lockout/Tagout) devices before returning to service
- Re-check all E-STOP (Emergency Stop) and control switches
- This document must be signed and retained as a maintenance record

Doc-ID: 7947be3acfb4a3dd | WO: WO-CL-001 | Generated: 2026-05-07 19:17 UTC | PM Automation System v1.0