

KRONES CONTIFORM C3 SAN		500HR PREVENTIVE MAINTENANCE	
Asset Activity:	Krones Contiform C3 SAN 500hr PM	Work Order #:	WO-AUDIT
Machine ID:	CONTIFORM-C3-L3	Actual Start Date:	_____
Interval:	500 Operating Hours	Actual End Date:	_____
Team Member(s):	Audit Test	Machine Hours:	_____
Generated:	07 May 2026 19:00 UTC	Comments:	_____

STOPPED TASKS					
TASK #	AREA	ACTION	DESCRIPTION	INITIAL	DONE ■
10	SAFETY	LOCKOUT	STOP MACHINE â€” INITIATE CONTROLLED SHUTDOWN â€” PRESS E-STOP â€” APPLY FULL LOCKOUT/TAGOUT â€” DEPRESSURISE ALL PNEUMATIC CIRCUITS BY MANUALLY ACTUATING BLEED VALVES BEFORE BEGINNING WORK		■
20	INSPECT	CHECK	INSPECT ALL PNEUMATIC CYLINDERS ON BLOWING STATIONS FOR SEAL INTEGRITY â€” LOOK FOR EXTERNAL LEAKAGE, OIL WEEPING OR SEAL EXTRUSION â€” REPLACE SEALS ON ANY CYLINDER SHOWING LEAKAGE		■
30	INSPECT	CHECK	CHECK ROTARY JOINT SEALS, BEARINGS AND SLIP RINGS â€” VERIFY NO AIR LEAKAGE AT ROTARY INTERFACE â€” REPLACE SEALS IF LEAKAGE IS DETECTED â€” CONSULT KRONES IF BEARING PLAY IS PRESENT		■
40	INSPECT	CHECK	INSPECT COMPLETE STRETCHING UNIT â€” CHECK DRIVE MECHANISM, GUIDE RAILS AND LINEAR BEARINGS FOR WEAR OR DAMAGE â€” MEASURE PLAY IN LINEAR BEARINGS â€” REPLACE WORN COMPONENTS		■
50	INSPECT	CHECK	MEASURE NECK-RING GUIDE CLEARANCE ON ALL 12 BLOWING STATIONS USING FEELER GAUGES â€” RECORD MEASUREMENTS â€” ADJUST ANY STATION WHERE CLEARANCE EXCEEDS KRONES SPECIFICATION		■
60	LUBRICATE	LUBRICATE	APPLY SPECIFIED OIL TO ROTARY JOINT OIL PORTS AND ALL PIVOT POINTS ON STRETCHING UNIT ASSEMBLIES â€” USE KRONES SPECIFIED OIL GRADE â€” WIPE OFF EXCESS TO PREVENT CONTAMINATION		■
70	GENERAL	CONFIRM	REINSTALL ALL GUARDS AND COVERS â€” REMOVE ALL LOTO DEVICES â€” PERFORM TEST RUN AT REDUCED SPEED â€” VERIFY BOTTLE QUALITY MEETS SPECIFICATION BEFORE RETURNING TO FULL PRODUCTION		■

Technician Name:	_____	Supervisor Approval:	_____	Date:	_____
------------------	-------	----------------------	-------	-------	-------

**** END OF REPORT ****

GENERAL — PRIOR TO RETURNING TO SERVICE FOLLOW ALL GMP PROCEDURES

■ Remove all LOTO (Lockout/Tagout) devices before returning to service

■ Re-check all E-STOP (Emergency Stop) and control switches

■ This document must be signed and retained as a maintenance record

Document hash: (see system) | Generated: 2026-05-07 19:00 UTC | System: PM Automation v1.0